



ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

Reff No.: ABMTL/2024/0015

Dated: 18.11.2024

To,

AXEN/Br/Line

Near DRM Office,

West Central Railway, Jabalpur

Subject: Testing of TMT reinforcement Bar of 8, 10, 12, 16.20 mm for proposed construction of ROB in lieu of LC NO. 331 on Jabalpur Katni section, Jabalpur Division.

Reff: - Axen /Br-L/JBP/133/ROB-331, Dated 18.11.2025.

Reg: Submission of test report of physical and chemical testing of TMT bar.

Name of Agency: - M/s Surendra Singh Kalra, Bilaspur


Dear Sir,

It has reference cited above we have received the samples of TMT bar. Now we are submitting the test report for your kind perusal.

There should be any query regarding this report kindly feel free to contact us.

We are thankful to participate in this work and look forward for future work.

Sincerely
Authorised Signatory
ABMTLRL, Jabalpur



Enclosure: Test reports
ATL12995240006630F to 34F

Add: Plot No 64, Future Nagar, Maharajpur, Distt. Jabalpur (M.P.) - 482004
+91 9424972288, 9752772288 | www.abmtl.in | abmtlpl@gmail.com





ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

TEST REPORT

Test Report No.	: ATL12995240006630F	Date of report issue	: 24.11.2024
Discipline	: Mechanical	Date of sample received	: 18.11.2024
Group	: Building Material	Date of analysis start	: 19.11.2024
Description of sample	: TMT Bar 8 mm	Date of analysis end	: 23.11.2024
Make / Grade of sample	: GK TMT / 500 D	Temperature °C	: 26.9
Source of sample & Location	: NA	Humidity %	: 64
Sample quantity	: 3 No's/Each 1 Meter	Condition of sample	: Packed
Packing when received	: Good	Remarks	: NA
Name of Client	: M/s Surendra Singh Kalara		
Address of Client	: Bilaspur C.G.		
Clients Ref. No.	: Letter No. AXEN/BR-L/JBP/133/ROB-331 Dated 18.11.2024		
Agreement No.	: CBE/2023/03, Dated 30.01.2023		
ATL Ref. No.	: SRF No. ATL/B797, Dated 18.11.2024		
Issue To	: AXEN/BR Line/JBP, West Central Railway.		
Project details	: Construction Work of ROB in Lieu of LC No.331 on Jabalpur- Katni Section of Jabalpur Division (M.P.).		

TEST RESULTS: Physical Properties

S.No.	Test Parameter	UoM	Test results	Specified Limit	Test Method
1.	Weight per meter	Kg/m	0.396	0.367-0.423 Kg/m	IS 1786 : 2008
2.	Yield Strength	N/mm ²	586.54	Minimum 500 N/mm ²	IS 1608 Part 1-2018
3.	Tensile Strength	N/mm ²	651.38	Minimum 565 N/mm ²	IS 1608 Part 1-2018
4.	% Elongation	%	24.80	Minimum 12.0 %	IS 1608 Part 1-2018
5.	Bend Test	-	Passes the Test	There is no rupture or visible cracks found on the bend portion	IS 1599:2019
6.	Rebend Test	-	Passes the Test	There is no rupture or visible cracks found on the rebend portion	IS 1786:2008

Note:

- Conformity Statement: NA
- Sampling Method: NA
- Addition to, Deviations, or exclusions from the method: NA
- Results provided by the external service provider: Yes
- The test results are valid only for sample tested.
- This report is not valid for judicial purpose.
- Lab is not responsible for the information provided by the customer.
- This report cannot be reproduced except in full without written approval from ABMTL PVT. LTD., Jabalpur.

*** End of report***

Reviewed By

Authorized Signatory
(Dhanendra Padgawan)
Quality Manager
ABMTL Private Limited

Page 1 of 1





ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

TEST REPORT

Test Report No.	: ATL12995240006631F	Date of report issue	: 24.11.2024
Discipline	: Mechanical	Date of sample received	: 18.11.2024
Group	: Building Material	Date of analysis start	: 19.11.2024
Description of sample	: TMT Bar 10 mm	Date of analysis end	: 23.11.2024
Make / Grade of sample	: GK TMT / 500 D	Temperature °C	: 26.9
Source of sample & Location	: NA	Humidity %	: 65
Sample quantity	: 3 No's/Each 1 Meter	Condition of sample	: Packed
Packing when received	: Good	Remarks	: NA
Name of Client	: M/s Surendra Singh Kalara		
Address of Client	: Bilaspur C.G.		
Clients Ref. No.	: Letter No. AXEN/BR-L/JBP/133/ROB-331 Dated 18.11.2024		
Agreement No.	: CBE/2023/03, Dated 30.01.2023		
ATL Ref. No.	: SRF No. ATL/B797, Dated 18.11.2024		
Issue To	: AXEN/BR Line/JBP, West Central Railway.		
Project details	: Construction Work of ROB in Lieu of LC No.331 on Jabalpur- Katni Section of Jabalpur Division (M.P.).		

TEST RESULTS: Physical Properties

S.No.	Test Parameter	UoM	Test results	Specified Limit	Test Method
1.	Weight per meter	Kg/m	0.618	0.574-0.660 Kg/m	IS 1786 : 2008
2.	Yield Strength	N/mm ²	575.30	Minimum 500 N/mm ²	IS 1608 Part 1-2018
3.	Tensile Strength	N/mm ²	640.25	Minimum 565 N/mm ²	IS 1608 Part 1-2018
4.	% Elongation	%	23.95	Minimum 12.0 %	IS 1608 Part 1-2018
5.	Bend Test	-	Passes the Test	There is no rupture or visible cracks found on the bend portion	IS 1599:2019
6.	Rebend Test	-	Passes the Test	There is no rupture or visible cracks found on the rebend portion	IS 1786:2008

Note:

- Conformity Statement: NA
- Sampling Method: NA
- Addition to, Deviations, or exclusions from the method: NA
- Results provided by the external service provider: Yes
- The test results are valid only for sample tested.
- This report is not valid for judicial purpose.
- Lab is not responsible for the information provided by the customer.
- This report cannot be reproduced except in full without written approval from ABMTL PVT. LTD., Jabalpur.

*** End of report***

Reviewed By

Authorized Signatory
(Dharendra Badgami)
Quality Manager
ABMTL Private Limited

Page 1 of 1





ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

TEST REPORT

Test Report No.	: ATL12995240006632F	Date of report issue	: 24.11.2024
Discipline	: Mechanical	Date of sample received	: 18.11.2024
Group	: Building Material	Date of analysis start	: 19.11.2024
Description of sample	: TMT Bar 12 mm	Date of analysis end	: 23.11.2024
Make / Grade of sample	: GK TMT / 500 D	Temperature °C	: 26.9
Source of sample & Location	: NA	Humidity %	: 65
Sample quantity	: 3 No's/Each 1 Meter	Condition of sample	: Packed
Packing when received	: Good	Remarks	: NA
Name of Client	: M/s Surendra Singh Kalara		
Address of Client	: Bilaspur C.G.		
Clients Ref. No.	: Letter No. AXEN/BR-L/JBP/133/ROB-331 Dated 18.11.2024		
Agreement No.	: CBE/2023/03, Dated 30.01.2023		
ATL Ref. No.	: SRF No. ATL/B797, Dated 18.11.2024		
Issue To	: AXEN/BR Line/JBP, West Central Railway.		
Project details	: Construction Work of ROB in Lieu of LC No.331 on Jabalpur- Katni Section of Jabalpur Division (M.P.).		

TEST RESULTS: Physical Properties

S.No.	Test Parameter	UoM	Test results	Specified Limit	Test Method
1.	Weight per meter	Kg/m	0.887	0.884-0.932 Kg/m	IS 1786 : 2008
2.	Yield Strength	N/mm ²	566.90	Minimum 500 N/mm ²	IS 1608 Part 1-2018
3.	Tensile Strength	N/mm ²	632.10	Minimum 565 N/mm ²	IS 1608 Part 1-2018
4.	% Elongation	%	23.50	Minimum 12.0 %	IS 1608 Part 1-2018
5.	Bend Test	-	Passes the Test	There is no rupture or visible cracks found on the bend portion	IS 1599:2019
6.	Rebend Test	-	Passes the Test	There is no rupture or visible cracks found on the rebend portion	IS 1786:2008

Note:

- Conformity Statement: NA
- Sampling Method: NA
- Addition to, Deviations, or exclusions from the method: NA
- Results provided by the external service provider: Yes
- The test results are valid only for sample tested.
- This report is not valid for judicial purpose.
- Lab is not responsible for the information provided by the customer.
- This report cannot be reproduced except in full without written approval from ABMTL PVT. LTD., Jabalpur.

*** End of report***

Reviewed By

Authorized Signatory
(Dhaneendra Baiswalia)
Quality Manager
ABMTL Private Limited





ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

TEST REPORT

Test Report No.	: ATL12995240006633F	Date of report issue	: 24.11.2024
Discipline	: Mechanical	Date of sample received	: 18.11.2024
Group	: Building Material	Date of analysis start	: 19.11.2024
Description of sample	: TMT Bar 16 mm	Date of analysis end	: 23.11.2024
Make / Grade of sample	: GK TMT / 500 D	Temperature °C	: 26.8
Source of sample & Location	: NA	Humidity %	: 66
Sample quantity	: 3 No's/Each 1 Meter	Condition of sample	: Packed
Packing when received	: Good	Remarks	: NA
Name of Client	: M/s Surendra Singh Kalara		
Address of Client	: Bilaspur C.G.		
Clients Ref. No.	: Letter No. AXEN/BR-L/JBP/133/ROB-331 Dated 18.11.2024		
Agreement No.	: CBE/2023/03, Dated 30.01.2023		
ATL Ref. No.	: SRF No. ATL/B797, Dated 18.11.2024		
Issue To	: AXEN/BR Line/JBP, West Central Railway.		
Project details	: Construction Work of ROB in Lieu of LC No.331 on Jabalpur- Katni Section of Jabalpur Division (M.P.).		

TEST RESULTS: Physical Properties

S.No.	Test Parameter	UoM	Test results	Specified Limit	Test Method
1.	Weight per meter	Kg/m	1.580	1.501-1.659 Kg/m	IS 1786 : 2008
2.	Yield Strength	N/mm ²	570.88	Minimum 500 N/mm ²	IS 1608 Part 1-2018
3.	Tensile Strength	N/mm ²	645.70	Minimum 565 N/mm ²	IS 1608 Part 1-2018
4.	% Elongation	%	23.05	Minimum 12.0 %	IS 1608 Part 1-2018
5.	Bend Test	-	Passes the Test	There is no rupture or visible cracks found on the bend portion	IS 1599:2019
6.	Rebend Test	-	Passes the Test	There is no rupture or visible cracks found on the rebend portion	IS 1786:2008

Note:

- Conformity Statement: NA
- Sampling Method: NA
- Addition to, Deviations, or exclusions from the method: NA
- Results provided by the external service provider: Yes
- The test results are valid only for sample tested.
- This report is not valid for judicial purpose.
- Lab is not responsible for the Information provided by the customer.
- This report cannot be reproduced except in full without written approval from ABMTL PVT. LTD., Jabalpur.

*** End of report***

Reviewed By





ABMTL PRIVATE LIMITED

AN ISO/IEC 17025:2017 & ISO 9001:2015 CERTIFIED TESTING LABORATORY

Building & Highway Material Testing • Non-Destructive Testing • Chemical Testing
Load Testing • Structural Drawing & Designing Survey • Calibration Services

TEST REPORT

Test Report No.	: ATL12995240006634F	Date of report issue	: 24.11.2024
Discipline	: Mechanical	Date of sample received	: 18.11.2024
Group	: Building Material	Date of analysis start	: 19.11.2024
Description of sample	: TMT Bar 20 mm	Date of analysis end	: 23.11.2024
Make / Grade of sample	: GK TMT / 500 D	Temperature °C	: 26.8
Source of sample & Location	: NA	Humidity %	: 66
Sample quantity	: 3 No's/Each 1 Meter	Condition of sample	: Packed
Packing when received	: Good	Remarks	: NA
Name of Client	: M/s Surendra Singh Kalara		
Address of Client	: Bilaspur C.G.		
Clients Ref. No.	: Letter No. AXEN/BR-L/JBP/133/ROB-331 Dated 18.11.2024		
Agreement No.	: CBE/2023/03, Dated 30.01.2023		
ATL Ref. No.	: SRF No. ATL/B797, Dated 18.11.2024		
Issue To	: AXEN/BR Line/JBP, West Central Railway.		
Project details	: Construction Work of ROB in Lieu of LC No.331 on Jabalpur- Katni Section of Jabalpur Division (M.P.).		

TEST RESULTS: Physical Properties

S.No.	Test Parameter	UoM	Test results	Specified Limit	Test Method
1.	Weight per meter	Kg/m	2.468	2.396-2.544 Kg/m	IS 1786 : 2008
2.	Yield Strength	N/mm ²	581.20	Minimum 500 N/mm ²	IS 1608 Part 1-2018
3.	Tensile Strength	N/mm ²	651.30	Minimum 565 N/mm ²	IS 1608 Part 1-2018
4.	% Elongation	%	22.95	Minimum 12.0 %	IS 1608 Part 1-2018
5.	Bend Test	-	Passes the Test	There is no rupture or visible cracks found on the bend portion	IS 1599:2019
6.	Rebend Test	-	Passes the Test	There is no rupture or visible cracks found on the rebend portion	IS 1786:2008

Note:

- Conformity Statement: NA
- Sampling Method: NA
- Addition to, Deviations, or exclusions from the method: NA
- Results provided by the external service provider: Yes
- The test results are valid only for sample tested.
- This report is not valid for judicial purpose.
- Lab is not responsible for the information provided by the customer.
- This report cannot be reproduced except in full without written approval from ABMTL PVT. LTD., Jabalpur.

*** End of report***

Reviewed By

Authorized Signatory
(Dhanendra Kumbhar)
Quality Manager
ABMTL Private Limited

Page 1 of 1

